

David Smith

From: [REDACTED]
Sent: 16 January 2025 16:42
To: David Smith
Cc: [REDACTED]
Subject: BFSF - Commencement Work Report 16/01
Attachments: week 13-01 (2).jpg; week 13-01 (3).jpg; week 13-01 (1).jpg; week 13-01 (5).jpeg; week 13-01 (6).jpeg; week 13-01 (8).jpeg

WARNING!

For the attention of
WBC, Optalis, WHL, BCSolutions and
Councillors

This mail is from an external sender - please do not click any links or open any attachments unless you trust this sender, and know the content is safe

Hi David, all

I'd like to share a brief report of works progress during these initial 4 days.

Please find attached a few photos. The main completed or started activities for these past couple of days are below:

- Traffic management/lane closure set up and removed daily as required.
- Known services identified running parallel with road at site entrance (marked with spray).
- Tree/bushes cut down at entrance.
- Engineer set out radius for kerbs (pins and spray used to preserve markings).
- Removal of metal gates and wooden posts at site entrance.
- Excavated kerb line and bell mouth to 680mm construction depth, spoil moved by dumper to stockpile.
- Barriers set up around excavation before leaving site.

There are only two discrepancies between existing information (which fed into the design) and existing/in place positioning of gully and kerbs. This has been dealt with during a meeting with our Civil Designer and ourselves but will share the details soon as well.

Thank you,
Kind regards



Ornella Sangermano

Senior Project Development Manager

Energy Solutions

DIGITAL & ENERGY SERVICES

M +44 7557 847231

www.equans.co.uk



[linkedin.com/company/equansuk-ireland](https://www.linkedin.com/company/equansuk-ireland)

A Bouygues group company

Please consider the environment before printing this email.

EQUANS Mail Disclaimer: <https://www.equans.com/disclaimer/disclaimer-mail/en>