



Construction Site Plan


FishPonds Rd



Construction Methodology

Contents:


- Site Logistics and Set up including Unloading and Loading



Site Logistics and Set Up


Outline Intent

Site Logistics and Set up



New site vehicular access points to be used during early stages of build.

Offices/ welfare sited adjacent to suitable gravity foul drainage systems. Establishment to comply with Magrock's standard site set up guidelines document.




Landscape zone will be used to accommodate the full site office/welfare establishment until later stages of the project where the set up will be relocated to the access road to allow landscaping to be completed. All necessary services to be coordinated before placement of cabins.

Site parking (once base course surfacing installed)

Indicative material and waste storage lay down areas – post concrete placement yards to be utilised for material laydown & storage, accessed via new bell-mouths once complete

Wheel cleaning / debris control zone

Boundary Fencing and gate



Magrock Ltd

39 Kings Hill Avenue, West Malling, Kent ME19 4SD

T: +44 (0)20 3821 5700 | E: enquiries@magrock.co.uk | W: magrock.co.uk