


KEY

- LANDSCAPE ASSOCIATED WITH SWDR
- PHASE 1A – CONCURRENT WITH FIRST PLANTING SEASON ON COMMENCING BUILDING WORKS TO PROVIDE LANDSCAPE SCREENING TO LISTED BUILDING
- PHASE 1B – TO BE COMPLETED NO LATER THAN THE FIRST PLANTING SEASON FOLLOWING THE COMPLETION OF THE FIRST DWELLING TO RELY ON THE HOLME PARK SANG (40th DWELLING IN R11)
- PHASE 1C – TO BE COMPLETED NO LATER THAN THE FIRST PLANTING SEASON FOLLOWING THE COMPLETION OF THE 100TH DWELLING IN R11 & R10 COMBINED
- PHASE 2A – TO BE COMPLETED NO LATER THAN THE FIRST PLANTING SEASON FOLLOWING THE COMPLETION OF THE 100TH DWELLING IN R11
- PHASE 2B – TO BE COMPLETED NO LATER THAN THE FIRST PLANTING SEASON FOLLOWING THE COMPLETION OF THE 150TH DWELLING IN R11
- PHASE 3 – TO BE COMPLETED NO LATER THAN THE FIRST PLANTING SEASON FOLLOWING THE COMPLETION OF THE 250TH DWELLING IN R11
- PHASE 4 – TO BE COMPLETED NO LATER THAN THE FIRST PLANTING SEASON FOLLOWING THE COMPLETION OF THE 300TH DWELLING IN R11



## R11 – Phase 2B South Wokingham SDL – Landscape Phasing Plan