

Site Waste Management Plan

Plan reference	18324
Environmental Compliance No	1138382
Client	Miller Homes Southern
Principal Contractor	Miller Homes
Site Address	S Wokingham Miller Homes Site Office Off Waterloo Road Wokingham RG40
Estimated cost of project	£0
Plan created	3rd February 2025

This plan has been created using Reconomy's Portal.

1	Overview
1.1	Site Waste Management Plan
1.2	Table of contents
1.3	Performance Dashboard
1.4	Miller Homes - Site Waste Management Policy
1.5	Miller Homes and Reconomy
1.6	Miller Homes Divisional Waste Minimisation
1.7	Development Overview
1.8	Waste Minimisation
1.9	Benchmark Plot Output Quantities
1.10	Project Stage Checklist
1.11	Project Planning Checklist
1.12	Site Operations Checklist
1.13	Sign-off
2	Build phase
2.1	Build Phase details
2.2	Waste to be created
2.3	Waste created
2.4	Additional documentation
2.5	Declaration
3	Post completion summary

3.1	Record of plan reviews
3.2	Post Completion Checklist
3.3	Post completion summary
3.4	Sign-off
4	Appendices
4.1	Waste Carriers and Brokers Registration Certificate
4.2	Additional documentation
4.3	Change log

Performance Dashboard

Build phase

	Waste Type	Estimated	Produced	Re-use on site	Recycle	Dispose	% Recycled/Recovered	
	Light Mixed Compactable	774T						Help
	Mixed Inert	196T						Help
	Wood	305T						Help
	Plasterboard	196T						Help
	Mixed Metals	17T						Help
	Hazardous	11T						Help
	Other wastes not specified	11T						Help
	Totals	1510T						

This phase hasn't started yet (it will run from 01/10/2025 to 31/12/2027).

Miller Homes - Site Waste Management Policy



Divisional Procurement

Policy No: 2013/03

Subject: Site Waste Management Policy

Miller Homes recognises that waste can have a significant damaging impact on the environment by discharging carbon dioxide and methane (which in turn contribute to climate change) and causing air, water and soil pollution. We are committed to minimising the construction, demolition and excavation waste that we send to landfill by using the waste minimisation hierarchy of reduce, re-use and recycle.

We deliver this commitment by:

- Complying with legislative requirements at a minimum. We are committed to fulfilling our Duty of Care obligations which give us a legal responsibility for the safe keeping, transport and subsequent recovery or disposal of any waste that we create.
- Working with waste specialists to produce bespoke Site Waste Management Plans (SWMP) which set out the Miller Homes approach to minimising waste to landfill on each of our sites. Progress against these plans is monitored on a monthly basis. We recognise the benefits of using SWMPs and are committed to using these on all our sites, regardless of whether the Site Waste Management Plan Regulations 2008 are removed (as currently planned by the Government).
- Engaging with our suppliers to reduce the waste produced in material manufacturing and packaging, and working with our sub-contractors to reduce waste generated and increase waste reused/recycled on site.
- Segregating waste on site to allow for easy re-use and recycling. At a minimum we segregate hazardous and plasterboard waste and where possible we segregate further waste streams too.
- Setting objectives and targets to measure and drive continuous improvement in our waste management approach, and publicly reporting on these.
- Keeping informed of best practice processes in waste management.
- Clearly defining roles and responsibilities relating to this policy, and equipping the relevant individuals with the knowledge and skills needed for its full implementation.
- Reviewing and where necessary, revising, this policy annually.

This policy applies to all of our development sites from site preparation through to completion of the construction phase.



Garry McDonald
Procurement and Sustainability Director
March 2013.

Miller Homes and Reconomy

Reconomy and Miller Homes are working together to deliver our policy as follows:

Site segregation

Reconomy collect the construction waste segregated on site. The site manager has responsibility for ordering skips and ensuring that segregation occurs but a Reconomy waste advisor will frequently visit the site and provide advice. Where possible the following wastes types should be segregated:

- Hazardous
- Timber
- Inert
- Metal
- Plaster

100% of this waste will be recycled.

Waste that does not fall into these categories should be placed into mixed waste skips. Mixed waste skips will be segregated at the waste transfer station and generic recycling rates for that waste transfer station will be recorded. **“Light mixed waste” costs less and has a higher recycle rate than “General mixed waste” so should be used wherever possible.**

Data Collection & Reporting

Reconomy, as Miller Homes’ designated waste management solutions provider, ensures legal compliance with all aspects of Duty of Care requirements and waste carrier registration requirements.

All waste is monitored and recorded and total tonnage, recycled percentages, contractor used, and destination of waste are uploaded onto an on-line webportal (<http://portal.reconomy.com/>) within 1 hour of collection from any transfer station.

All waste not collected by Reconomy (e.g. site preparation waste and any construction waste not collected by a Reconomy provider) should be recorded by Miller Homes.

Site Waste Management Plans

Reconomy is responsible for completing this site waste management plan for all waste they segregating and remove. Miller Homes is responsible for updating the site waste management plan for all waste that falls outside of this scope.

Targets

Miller Homes is committed to both reducing waste, and increasing recycling, and division wide targets for this will be defined and publicised in the coming months.

Miller Homes Divisional Waste Minimisation

The following schemes have been arranged at a divisional level to reduce waste and should apply to all sites:

- **Electrolux** : All distributors of Electrolux products should collect and remove the packaging waste.
- **Scott Elm**: Will collect all good or repairable pallets provided by any supplier.
- **Hanson**: Will collect and remove all beam and block flooring, hardwood bearers and excess or offcuts of insulation panels.
- **Lavers**: Will collect any timber waste available for free when they deliver.

If you have any other suggestions for ways to reduce waste or know of materials/products which generate a lot of waste, please send these to Caroline Johnstone or Darren O'Reilly.

Development Overview



Plan not completed

Project Name	S Wokingham	
Value	0	
Address	Miller Homes Site Office Off Waterloo Road Wokingham Berkshire RG40 2JU	
Type Of Construction	Traditional	
Number of Houses	144	
Number of Apartments	71	
Site Manager	TBC	Contact Number
Start Date	01/10/2025	
End Date	31/12/2027	
Waste Storage Area Identified?		
Hazardous Waste Site Registration?		
Specialist Waste Carrier Required?		
Access For Waste Collection?		
Further Information From Client?		
Additional Client Requirements?		
Have Targets for Waste Reduction Been Set?		
Copy of Targets is Attached to this Plan?		
Individual responsible for the planning and preparation of this plan	Daryl Roberts	Contract Manager
Additional comments		
The Site Waste Management Plan will be reviewed by Reconomy and Miller Homes on site	This plan has taken into account the Code for Sustainable Homes May 2009 Technical Guide and	

Waste Minimisation



Phase not completed

Benchmark Plot Output Quantities

Material on Site		Reuse and Recycling		
Expected Waste Material	Estimated Volume (M³)	On-site Specify proposed reuse or on-site recycling methods	Off-site Specify how and what method	Specify who to remove
Excavated Material 17-05-04 or 17-05-03	20³m or 35t x number of units	Spread into oversite area / around plots or remove with lorries to an another site	Wagons filled by plant and transferred to facility for reuse or recycling	Reconomy
Timber 17-02-01	4³m or 1.4t x number of units	Place in segregated skip	Transport to Transfer Station for recycling	Reconomy
Gypsum/Plasterboard 17-08-02	2.7³m or 0.9t x number of units	Place in segregated skip	Transport to Transfer Station for recycling	Reconomy
Compactable Skip - Canteen/Office 20-03-01	14³m or 2.8t x number of units	Place in segregated skip	Transport to Transfer Station for recycling	Reconomy
Inert – Bricks/ Concrete/Tiles/Ceramic 17-01-07	0.76³m or 0.9t x number of units	Crushed on site and at the end of site placed into a segregated skip	Transport to Transfer Station for recycling	Reconomy
Hazardous 15-01-10	0.2³m or 0.05t x number of units	Place in segregated skip	Transport to Transfer Station for recycling	Reconomy
Active Waste Material that cannot be segregated on site for site constraints 17-09-04	1³m or 0.75t	Place in skip	Transport to Transfer Station for re-cycling approximately 70 recycled	Reconomy
Metals Herrass Fencing/ Reinforcement/ lintels Beams 17-04-07	0.2³m or 0.08t x number of units	Place in segregated skip	Transport to Transfer Station for recycling	Reconomy

Overall output per plot = 42.55 tonnes

Rev 2 24.05.11

Project Stage Checklist



Phase not completed

Item	Comments
 Has a careful evaluation of materials been made so that over-ordering and site wastage is reduced?	
 Has full consideration been given to the use of secondary and recycled materials?	
 Is unwanted packaging to be returned to the supplier for recycling or re-use?	
 Can unused materials be returned to supplier or used on another site?	

Project Planning Checklist



Phase not completed

Item	Comments
 Has a project programme been developed to include likely waste arising? (how much, when and what types)	Site waste management plan and on site segregation has been implemented, The SWMP identifies the likely waste arising from the project. Monthly reports will be produced to highlight the volume, cost and type of waste produced.
 Has an area been designated for waste management, including segregation of waste?	Skip compound is located on site, which is easily accessible for site employees and the service provider.
 Can targets be set for different types of waste likely to arise from the project?	Monthly reports will be distributed by Reconomy Solutions to help monitor and set targets. Regular site visits by Reconomy Solutions Regional Manager will be completed to help review the plan and set waste targets.
 Has disposal of liquid wastes such as wash-down water, dewatering or toilet waste been considered?	Yes
 Have measures been put in place to deal with expected (and unexpected) hazardous waste?	Reconomy technical support team will remove all unexpected hazardous waste and audit trail will be updated in the plan. Site will utilise E.A 210 litre clip top drums and 1100 litre wheelie bin as part of the hazardous waste station, for removal of expected hazardous waste.
 Has agreement been sought from the sewage company for trade effluent discharge?	Yes
 Have opportunities been considered for re-use of materials on site i.e. crushing concrete?	Any material unable to be reused will be transported to local transfer station for crushing and further recycling and re-use.
 Have you considered what are the most appropriate sites for disposal of residual waste from the project?	Residual waste that is removed by Reconomy will be disposed of at licensed site. If residual waste is needed to be removed, copies of the licences are located in the site waste management plan.
 Are there opportunities for reducing disposal costs from waste materials, which may have commercial value?	On site segregation is implemented to help reduce waste cost from site.

Site Operations Checklist



Phase not completed

Item	Comments
 Has responsibility for Waste Management and Compliance been assigned to a named individual?	The Project Manager will be responsible for the waste management on site.
 Have Reconomy attended site to assess waste output and demonstrate best practice for all of site requirements?	Reconomy have assisted site in the implementation of the waste management plan. Reconomy will visit the sites on a regular basis to help set targets and demonstrate good waste management practice.
 Are containers/skips clearly labelled to avoid confusion?	Signage will be used on site and will be clearly labelled on the segregated skips.
 Are the Duty of Care procedures complied with, including the provision of transfer notes and authorisation checks of registered carriers, registered exempt sites and licensed waste management facilities?	Reconomy will record and keep copies of all of sites transfer notes for two years. Reconomy compliance team has carried out authorised checks on the chosen service provider, All relevant carriers licences details are located in sites waste management plan
 Are any checks made that excavation waste is received at the intended site?	Yes
 Is implementation of agreed waste management procedures monitored?	Reports are produced on a monthly basis to ensure that site is following the agreed waste management plan. Reconomy Regional Account Manager will visit site on a regular basis to monitor sites performance.
 Are reports regularly produced regarding waste quantities and treatment/disposal routes, and on costs incurred?	Monthly reports are produced that identify cost and quantities of waste removed from site.
 Record quantities of waste?	Yes
 During site operations, are barriers to good waste management practice considered and noted for incorporation into the post-completion review?	All employees are aware of the companies waste management procedures and best practice standards, which are noted in the employees' site induction.
 Toolbox talks	Reconomy Regional Account Manager will visit the site on a regular basis to provide toolbox talks on best practice site waste management

Sign-off

I hereby confirm that any information given above will form part of the Site Waste Management Plan, and as such, is current and correct. In addition, I confirm compliance with the requirements of Duty of Care and that material will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

2.1 Build phase

Build Phase details



Phase not completed

Phase description	Build
Person(s) in charge of site works	TBC

Period 1	1st October 2025 - 1st April 2026
Period 2	1st April 2026 - 1st October 2026
Period 3	1st October 2026 - 1st April 2027
Period 4	1st April 2027 - 1st October 2027
Period 5	1st October 2027 - 31st December 2027

Contractor	Waste carrier	Registration no.	Disposal site	Type of site	License permit / exemption no.
Reconomy	Reconomy (UK) Ltd	CBDU64227	TST999 - Virtual Transfer Station Site 1 Kelsall House Stafford Court Telford TF3 3BD	Transfer Station	123456

Declaration

Miller Homes confirms compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

2.2 Build phase

Waste to be created



Phase not completed

Waste Type	EWC code	Predicted	Re-use on site	Recycle	Dispose	Container	Number
☐ Light Mixed Compactable	17-09-04	774 T		657.9 T	116.1 T		
☐ Mixed Inert	17-01-07	196 T		196.0 T			
☐ Wood	17-02-01	305 T		305.0 T			
☐ Plasterboard	17-08-02	196 T		196.0 T			
☐ Mixed Metals	17-04-07	17 T		17.0 T			
☐ Hazardous	See Consignment Note	11 T		8.3 T	2.8 T		
☐ Other wastes not specified		11 T		8.3 T	2.8 T		
Totals		1510 T	0 T	1388.5 T	121.7 T		0

Waste created



Section not completed

Actual

No data recorded yet.

Reconomy's figures last updated 21st February 2025. Click the **Refresh** button above to check for the latest Reconomy data. Click the **Detail** button above to view how the Reconomy figures were derived.

Difference from predicted

Waste Type	EWc code	Produced	Re-use on site	Recycle	Dispose
☐ Light Mixed Compactable	17-09-04	-774 T	0 T	-657.9 T	-116.1 T
☐ Mixed Inert	17-01-07	-196 T	0 T	-196 T	0 T
☐ Wood	17-02-01	-305 T	0 T	-305 T	0 T
☐ Plasterboard	17-08-02	-196 T	0 T	-196 T	0 T
☐ Mixed Metals	17-04-07	-17 T	0 T	-17 T	0 T
☐ Hazardous	See Consignment Note	-11 T	0 T	-8.3 T	-2.8 T
☐ Other wastes not specified		-11 T	0 T	-8.3 T	-2.8 T
Totals		-1510 T	0 T	-1388.5 T	-121.7 T

Additional documentation

Attach any additional documentation relating to this phase in here.

Declaration

We confirm compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

In certain circumstances Reconomy may have to rely on estimated tonnage and in such circumstances will use its best endeavours to ensure that the data is correct utilising as its base, industry averages; however the Company accepts no liability as to the precise accuracy of the same.

Signature

Full name

Position

Company

Section not completed

[illegible]

3.2 Post completion summary

Post Completion Checklist



Section not completed

Item	Comments
Has a final report for the use of recycled and secondary materials, waste reduction, segregation, recovery and disposal, with costs and savings identified, been completed, incorporating benchmark measures?	
Has the plan been monitored and updated in accordance with the regulation?	
How did estimated waste quantities of each type of waste compare against actual quantities of each waste type?	
Was there any deviation from the plan?	
If yes, explain the reason for and nature of any deviation.	
Please detail any cost savings made as a result of completing and implementing the site waste management plan.	
Please detail any targets set for the reduction of wastes.	
Has the performance of the site been reviewed against the targets for waste reduction	
Have any necessary amendments been identified for future plans?	
Have any key waste management issues been considered for action at future projects?	
Compare the deviation of costs and quantities of waste produced.	
Any other comments?	

Post completion summary

Build phase

Predicted

Waste Type	EW C code	Produced	Re-use on site	Recycle	Dispose
☐ Light Mixed Compactable	17-09-04	774 T		657.9 T	116.1 T
☐ Mixed Inert	17-01-07	196 T		196.0 T	
☐ Wood	17-02-01	305 T		305.0 T	
☐ Plasterboard	17-08-02	196 T		196.0 T	
☐ Mixed Metals	17-04-07	17 T		17.0 T	
☐ Hazardous	See Consignment Note	11 T		8.3 T	2.8 T
☐ Other wastes not specified		11 T		8.3 T	2.8 T
Totals		1510 T	0 T	1388.5 T	121.7 T

Actual

No data recorded yet.

Difference

Waste Type	EW C code	Produced	Re-use on site	Recycle	Dispose
☐ Light Mixed Compactable	17-09-04	-774 T	0 T	-657.9 T	-116.1 T
☐ Mixed Inert	17-01-07	-196 T	0 T	-196 T	0 T
☐ Wood	17-02-01	-305 T	0 T	-305 T	0 T
☐ Plasterboard	17-08-02	-196 T	0 T	-196 T	0 T
☐ Mixed Metals	17-04-07	-17 T	0 T	-17 T	0 T
☐ Hazardous	See Consignment Note	-11 T	0 T	-8.3 T	-2.8 T
☐ Other wastes not specified		-11 T	0 T	-8.3 T	-2.8 T
Totals		-1510 T	0 T	-1388.5 T	-121.7 T

Sign-off

I hereby confirm that any information given above will form part of the Site Waste Management Plan, and as such, is current and correct. In addition, I confirm compliance with the requirements of Duty of Care and that material will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

Waste Carriers and Brokers Registration Certificate

Certificate of Registration under the Waste (England and Wales) Regulations 2011

Regulation authority

Name	 Environment Agency
Address	National Customer Contact Centre 99 Parkway Avenue Sheffield S9 4WF
Telephone number	03708 506506

The Environment Agency certify that the following information is entered in the register which they maintain under regulation 28 of the Waste (England and Wales) Regulations 2011.

Carriers details

Name of registered carrier	RECONOMY (UK) LIMITED
Registered as	An upper tier waste carrier, broker and dealer
Registration number	CBDU64227
Address of place of business	Kelsall House Stafford Park Court Stafford Park 1 Telford TF3 3BD
Date of registration	8 October 2024
Expiry date of registration (unless revoked)	26 October 2027

This certificate was created on 8 October 2024. These details are correct at the time of certificate generation.

This copy has been issued under Regulation 6 of Waste (England and Wales) Amendment Act 2014 by the Environment Agency. This is copy number 1 of the certificate.

Making changes to your registration

Your registration will last 3 years and will need to be renewed after this period. If any of your details change, you must notify us within 28 days of the change.

You can do this by calling the Environment Agency.

Additional documentation

Attach any additional documentation relating to this plan in here.

4.3 Appendices

Change log

Date	Section	Description	User
21/02/25	Waste created	Refreshed ORB progress data.	Elanna Pattinson (Reconomy)
21/02/25	Build Phase details	Refreshed list of Reconomy contractors.	Elanna Pattinson (Reconomy)
21/02/25	Waste created	Refreshed ORB progress data.	Elanna Pattinson (Reconomy)
21/02/25	Build Phase details	Refreshed list of Reconomy contractors.	Elanna Pattinson (Reconomy)
21/02/25	Waste created	Refreshed ORB progress data.	Elanna Pattinson (Reconomy)
21/02/25	Build Phase details	Refreshed list of Reconomy contractors.	Elanna Pattinson (Reconomy)
20/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
20/02/25	Waste created	Refreshed ORB progress data.	
19/02/25	Waste created	Refreshed ORB progress data.	
19/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
18/02/25	Waste created	Refreshed ORB progress data.	
18/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
17/02/25	Waste created	Refreshed ORB progress data.	
17/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
16/02/25	Waste created	Refreshed ORB progress data.	
16/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
15/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
15/02/25	Waste created	Refreshed ORB progress data.	
14/02/25	Waste created	Refreshed ORB progress data.	
14/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
13/02/25	Waste created	Refreshed ORB progress data.	
13/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
12/02/25	Waste created	Refreshed ORB progress data.	
12/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
11/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
11/02/25	Waste created	Refreshed ORB progress data.	
10/02/25	Waste created	Refreshed ORB progress data.	

Date	Section	Description	User
10/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
09/02/25	Waste created	Refreshed ORB progress data.	
09/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
08/02/25	Waste created	Refreshed ORB progress data.	
08/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
07/02/25	Waste created	Refreshed ORB progress data.	
07/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
06/02/25	Waste created	Refreshed ORB progress data.	
06/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
05/02/25	Waste created	Refreshed ORB progress data.	
05/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
04/02/25	Waste created	Refreshed ORB progress data.	
04/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
03/02/25	Waste created	Refreshed ORB progress data.	
03/02/25	Build Phase details	Refreshed list of Reconomy contractors.	
03/02/25	Build Phase details	Set contract numbers	Warren Jones (Reconomy)
03/02/25	Build Phase details	Set phase description	Warren Jones (Reconomy)
03/02/25	Build Phase details	Set persons in charge	Warren Jones (Reconomy)
03/02/25	Build Phase details	Checked for latest records of Reconomy contractors	Warren Jones (Reconomy)
03/02/25	Build Phase details	Set waste metric to Tonnes	Warren Jones (Reconomy)
03/02/25	Build Phase details	Set waste metric to Tonnes	Warren Jones (Reconomy)
03/02/25	Build Phase details	Set phase description	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Is implementation of agreed waste management procedures monitored?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Has responsibility for Waste Management and Compliance been assigned to a named individual?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Have Reconomy attended site to assess waste output and demonstrate best practice for all of site requirements?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Are containers/skips clearly labelled to avoid confusion?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Are the Duty of Care procedures complied with, including the provision of transfer notes and authorisation checks of registered carriers, registered exempt sites and licensed waste management facilities?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Are any checks made that excavation waste is received at the intended site?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Are reports regularly produced regarding waste quantities and treatment/disposal routes, and on costs incurred?	Warren Jones (Reconomy)

Date	Section	Description	User
03/02/25	Site Operations Checklist	Checked as 'yes': Record quantities of waste?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': During site operations, are barriers to good waste management practice considered and noted for incorporation into the post-completion review?	Warren Jones (Reconomy)
03/02/25	Site Operations Checklist	Checked as 'yes': Toolbox talks	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Has agreement been sought from the sewage company for trade effluent discharge?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Has a project programme been developed to include likely waste arising? (how much, when and what types)	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Has an area been designated for waste management, including segregation of waste?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Can targets be set for different types of waste likely to arise from the project?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Has disposal of liquid wastes such as wash-down water, dewatering or toilet waste been considered?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Have measures been put in place to deal with expected (and unexpected) hazardous waste?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Have opportunities been considered for re-use of materials on site i.e. crushing concrete?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Have you considered what are the most appropriate sites for disposal of residual waste from the project?	Warren Jones (Reconomy)
03/02/25	Project Planning Checklist	Checked as 'yes': Are there opportunities for reducing disposal costs from waste materials, which may have commercial value?	Warren Jones (Reconomy)
03/02/25	Project Stage Checklist	Checked as 'yes': Has a careful evaluation of materials been made so that over-ordering and site wastage is reduced?	Warren Jones (Reconomy)
03/02/25	Project Stage Checklist	Checked as 'yes': Can unused materials be returned to supplier or used on another site?	Warren Jones (Reconomy)
03/02/25	Project Stage Checklist	Checked as 'yes': Is unwanted packaging to be returned to the supplier for recycling or re-use?	Warren Jones (Reconomy)
03/02/25	Project Stage Checklist	Checked as 'yes': Has full consideration been given to the use of secondary and recycled materials?	Warren Jones (Reconomy)