

Following on from the original submission, further detail on the proposed temporary measures for securing the wall whilst the works are undertaken. To confirm, their proposed works methodology is as follows:

- Installation of temporary propping as per the attached design
- Dismantling of top of courses of brickwork
- Digging and installation of foundations for buttresses
- Repointing external H1 wall elevation
- Installation of brickwork to buttresses and supporting wall
- Rebuild top 6/8 courses of brickwork and repoint internal elevation
- Strike out temporary works
- Repoint areas of brickwork previously covered by temporary propping