

Excavation Works

It is estimated that a total volume of 450-470 cubic meters of earth will be excavated over the full course of the build. The major part of this is the main house (lower floor/basement) excavation, in addition there will be piling spoils, and spoils from drainage construction and garage foundations.

The spoils will all be removed from site by Environment Agency certified contractors who will recycle/reuse the material. Grab lorries will be used to transport the excavated earth from site and we will ensure that the frequency of grab lorry arrivals matches the volume of excavated earth to remove so that storage on site is not needed and that grab lorries are not having to wait near the site for full loads to remove.