

Code	Site Address & Postcode	Tree Reference	Species	Description	Measurements	Survey Notes	Risk Zone	Inspection Date	Recommendations	Work Time	Month
	Fender House, Gilbert Close, Arborfield Green, RG2 9QU	T002	Red oak (<i>Quercus rubra</i>)	Target # - footpath & road. Target # - car park. Target # - building Target # - communal area.	Height (m): 17 Crown Spread (m): 17 DBH (mm): 650 Life Stage: Early Mature	Major deadwood Low crown Fungus: None present at time of inspection Pests and Diseases: None present at time of inspection	High Risk Zone A	26-Sep-2024	Crown lift all round to 3m Remove deadwood over 50mm in diameter Timescale: 26-Mar-2025 (6 Months)	26-Mar-25	(6 Months)