



Wargrave Design Consultancy
The Old Pump House - Wargrave - Berkshire - RG10 8DJ
0118 940 1678 - info@wargravedesign.com
www.wargravedesign.com

THE HORNS PUBLIC HOUSE,
CRAZIES HILL,
BERKSHIRE.
RG10 8LY.

EXISTING BAR WALL
METHOD OF STEEL BEAM INSTALLATION.

THIS METHOD STATEMENT IS TO BE READ IN CONJUNCTION WITH
DRAWING No.1886/24 & 25 AND ALL OTHER RELEVANT DRAWINGS & DETAILS.

1. Temporary works details shall be installed strictly in accordance with Michael Aubrey Structural Engineers detailed drawings.
2. Existing masonry between down stand timber posts 1-3 and existing timber end support post to be carefully removed to ceiling level using hand tools only.
3. Datum level to be set with laser level so that all timber posts are to be cut at exactly the same level.
4. The ends of down stand timber posts 1-3 are to be accurately cut level, utilising handsaws only.
5. New steel beam to be lifted into position by hand and inserted tight up to underside of down stand posts 1-3.
6. New structural steel posts to be installed.
7. Voids between existing masonry and new steel beam to be fully semi dry-packed with a 3:1 sharp sand / cement mix.