



T.8023 (R) TPO

Oak ///mirroring.slung.between

Section fell in safe and controlled manner to just above ground level, lifting out sections and placing them on the ground, using our specialist 'Roto Tree Cutting' machine.

All resulting debris to be removed from site

Reasons

Roadside tree in psychological decline, high quantity of deadwood throughout canopy.

T.8022 (R) TPO

Oak ///asked.directly.barstool

Section fell in safe and controlled manner to just above ground level, lifting out sections and placing them on the ground, using our specialist 'Roto Tree Cutting' machine.

All resulting debris to be removed from site

Reasons

Major deadwood indicative of systematic decline. No lower stem decay apparent on sounding. Suspect infection by Pseudoinonotus dryadeus

T.8021 (R) TPO

Dead Oak ///rewrites.unzipped.that

Section fell in safe and controlled manner to just above ground level, lifting out sections and placing them on the ground, using our specialist 'Roto Tree Cutting' machine.

All resulting debris to be removed from site

Reasons

Standing dead tree on roadside

T.8020 (R) TPO

Oak Ash? ///workshops.lines.morphing

Section fell in safe and controlled manner to just above ground level, lifting out sections and placing them on the ground, using our specialist 'Roto Tree Cutting' machine.

All resulting debris to be removed from site

Reasons

Drawn up into significant lean over road. Basal and stem decay apparent on sounding



T.8019 (R) TPO

Oak ///ideas.introduce.scrambles

Reduce remaining canopy to height of previous wounds, by removal of approx 7m live growth, to retain as habitat monoxyle.

In safe and controlled manner, lifting out sections and placing them on the ground, using our specialist 'Roto Tree Cutting' machine.

All resulting debris to be removed from site

Reasons

Grifola frondosa at base of tree. X2 large tear our wounds in canopy providing important ecological habitat.

T.9030 (R) TPO

Ash ///custodian.ribs.employ

Section fell in safe and controlled manner to just above ground level, lifting out sections and placing them on the ground, using our specialist 'Roto Tree Cutting' machine.

All resulting debris to be removed from site

Reasons

Severe stem decay at 3m with historic breakout wound & Inontus hispidus fruitbody present. Tree fully weighted over road