

Foundations within RPAs

The use of traditional edge foundations can result in excessive root loss and as such should be avoided.

Design for foundations that would minimise the adverse impact upon trees should include particular attention to the existing levels, proposed finished levels and cross sectional details. Site specific and specialist advice should be sought from the project engineers and arboriculturalist.

Root damage can be minimised by using:

- Piles with site investigation used to be determined their optimal location whilst avoiding damage to roots important for the stability of the tree, by means of hand tools or compressed air soil displacement to a minimum depth of 600mm.
- Beams, laid at or above ground level, and cantilevered as necessary to avoid tree roots identified by site investigation.

Where a slab for minor structures (e.g. shed bases) to be formed within the RPA, it should be on the existing ground level, and should not exceed an area greater than 20% of the existing unsurfaced ground.

Slabs for larger structures (e.g. dwellings) should be constructed with a veritallat at space between the underside of the slab and the existing soil surface (to enable gas exchange and venting through the soil surface). In such cases, a specialist irrigation system should be employed (e.g. roof run-off redirected under the slab). The design of the foundation should take into account the effect on the load bearing properties of the underlying soil from the redirected roof run-off.

Approval in principle for a foundation that relies on topsoil retention and not run-off under the slab should be sought from building control authority prior to this approach being relied upon.

Where piling is to be installed near to trees, the smallest practical pile diameter should be used, as this reduces the possibility of sinking major tree roots, and reduces the size of the rig required to sink the pile. If a piling rig is required, this should conform to the parameters for ground probing. Use of the smallest practical piling rig is also important where piling within the branch spread is proposed, as this can reduce the need for access facilitation pruning. The pile type should be selected bearing in mind the need to protect the soil and adjacent roots from the potentially basic effects of uncured concrete, e.g. sleeved bored piles or screw piles.

'No Dig' Surfacing

Trees can be affected by construction within the RPAs either through the direct damage caused by the removal of roots, compaction of the rooting environment or secondary damage such as poisoning through leaks and spills (oils, fuels, etc.) or through desiccation (road eat, etc.).

Proposed hard surfacing within the RPAs of retained trees is to be designed so that it can be situated above the existing soil level and to minimise any adverse impact upon the tree RPAs, as the use of traditional foundations can result in excessive root loss through direct removal of roots during excavation and by compaction of the soil beneath the excavation, as such this 'traditional' type of foundation should be avoided.

When designing hard surfacing that is to be situated within RPAs, the design team need to pay particular attention to the proposed usage (pedestrian, domestic traffic, delivery vans, Emergency vehicles, HGVs etc.). The existing and proposed levels of hard surfacing and finished floor levels, edging types and details, proximity to tree trunks and surface rooting, contamination capture, SUDs, etc.

Possible sub-bases (foundations systems) for hard surfacing situated within the RPAs of retained trees could include:

- A proprietary system such as a multi-dimensional confinement system (Cellulose TSP or similar).
- Engineered solution such as a road deck, bridge, etc.

An engineered solution is likely require a level of excavation for site specific investigations to locate roots to aid in foundation design so that a suitable foundation can be designed to avoid roots and for the installation the structure.

NB: The use of a multi-dimensional confinement systems and/or an engineered solution will affect the finished level of the hard surfacing by raising the levels and needs to be taken into consideration when designing foundations and setting the finished floor levels of adjacent buildings.

Utility apparatus

Underground utility apparatus

Mechanical trenching for the installation of underground apparatus and drainage where any roots present and use change the local hydrology in a way that adversely affects the health of the tree. For this reason, particular care should be taken in the root and methods of installation of all underground apparatus. Wherever possible, apparatus should be routed outside of RPAs. Where this is not possible, it is preferable to keep apparatus together in common ducts, all inspection chambers should be sited outside of the RPAs.

Where underground apparatus is to pass within the RPAs, detailed plans showing the proposed route should be drawn up in conjunction with the project arboriculturalist. In such cases trenchless insertion methods should be used with entry and retrieval pits being located outside of the RPAs. If this option is not feasible and providing roots can be retained and protected excavations should be undertaken using hand held tools (air-spade, forks, shovels) or a combination of trenchless and manual excavation (broken trench).

Any design and installation should be undertaken in accordance with the National Joint Utilities Guidelines (NJUG).

Above-ground utility apparatus

Above-ground apparatus (including CCTV cameras and lighting) should be sited to avoid the need for detrimental tree pruning, as such the current and future crown size of the tree should be assessed. Tree branches can be pruned back with care to provide space, though it is not appropriate for repetitive and significant tree work to be an initial design solution unless this is a suitable management outcome for the tree. Any pruning should be undertaken in accordance with BS3998:2010.

Issue: Proposed building situated within the RPA of tree T08.

Solution: Foundations are to be designed to an engineering specification in conjunction with arboricultural advice and site investigations.

Issue: Proposed hard surfacing situated within RPA of tree T08.

Solution: Proposed surfacing to be designed in conjunction with an arboriculturalist so that it can be constructed entirely above the existing soil level.

Issue: Proposed bin and cycle stores situated within the RPAs retained.

Solution: Excavations of posts of the proposed bin and cycle stores within RPAs are to be undertaken manually under arboricultural supervision; posts may need to be relocated if roots important to the stability of the tree will be affected.

Issue: Proposed hard surfacing situated within RPA of tree T15.

Solution: Proposed surfacing to be designed in conjunction with an arboriculturalist so that it can be constructed entirely above the existing soil level.

NEW 8x6' APEX SHED

PROPOSED BIN STORE

PROPOSED CYCLE STORE

TURNING HEAD

EXISTING CAR PARKING (block paved)

PROPOSED LEVELS FOR CAR PARK TO BE DETERMINED ON SITE TO SUIT RETAINED SURFACE AND NEW DRAINAGE.

F.F.L. +100.00*

*NEW GROUND FLOOR LEVELS TO BE SET LEVEL WITH THE LEVEL OF THE FIRST RISE FROM EXISTING STAIRCASES - REFER ALSO BUILDING SECTION DRAWING M102255

0m 1m 3m 5m 10m 15m 20m

Arboricultural Impacts

Impacts	No. of trees
Trees to be removed	0
Groups / Hedges to be removed (Partial removal of groups)	0 (1)
Trees with proposed incisions into RPAs	3
Trees that will require pruning	0
Groups / Hedges that will require pruning	0
Trees to be translocated	0
Groups / Hedges to be translocated	0

No.	Species	Proposed structure	Incursion
T08	Common Line	Building	RPA & Crown
T08	Common Line	Bin Store	RPA & Crown
T08	Common Line	Hard surface	RPA & Crown
T08	Common Line	Bin store	RPA & Crown
T09	Common Line	Cycle store	RPA & Crown
T15	Clster Gum	Hard surface	RPA & Crown

Arboricultural Impacts - RPAs (Area)

No.	Species	RPA	Incursion
T08	Common Line	40.0	(m ²)
T08	Common Line	40.0	negligible
T08	Common Line	40.0	negligible
T09	Common Line	34.9	negligible
T09	Common Line	34.9	negligible
T15	Clster Gum	6.6	negligible

Tree Work Schedule

No.	Species	Works	Category
H01	A hedge	Full: Partial removal of hedge and grid	U
T07	English Elm	Full: Remove tree and grid stump	U
T08	Common Line	Phone: Phone for minimum 2m clearance from proposed building and ground to 2m and proposed road and on site	B12
T09	Common Line	Phone: Clear to 2.5m over proposed path and on site	B12
T15	Clster Gum	Phone: Clear to 2.5m over proposed path	C1

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations.

All planting is to be undertaken in accordance with the following:

Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of the construction operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the canopy of any retained trees, to prevent subsequent compaction and root death.

No. of individual trees to be removed

U	A	B	C
0	0	0	0

No. of groups / hedges to be removed

U	A	B	C
0	0	0	0

(1) = Partial removal of a group

Arboricultural Method Statement

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations.

Please refer to ArborTech Consulting Ltd. Tree Schedule, Arboricultural Method Statement and Tree Protection Plan for full details of all surveyed trees and how all aspects of the development may be implemented without detriment to retained trees.

Rev: Date: Notes:

arbtch

Unit 3, Well House Barns, Chester, CH4 0DH
https://arbtch.co.uk 01244 061170

Project:

Shinfield View Care Home, School Green, Shinfield, Reading RG2 9EH

Client:

Berkley Care Shinfield Limited

Drawing:

Arboricultural Impact Assessment

Based on:

B123-P01-B

Drawing No:

Arbtch AIA 01

Rev:

--

Date:

Mar 2026

Scale:

1:100 @ A0

Drawn:

JAG

Key:

Tree No.:	T01	Tree Category:	Category '1' trees	Trunks:	Trunks
RPA:	Category '1' trees	Category '1' trees	Category '1' trees	Category '1' trees	Category '1' trees
Category '1' trees:	Category '1' trees	Category '1' trees	Category '1' trees	Category '1' trees	Category '1' trees
Existing Site:	Proposed	Incursion	Incursion	Incursion	Incursion
Incursion:	Hard surfacing	Hard surfacing	Hard surfacing	Hard surfacing	Hard surfacing

Notes:

These notes are for information only. All work should be carried out in accordance with the British Standard BS 3998:2010 Tree work - Recommendations. The drawings are to be used as a guide only and do not constitute a contract. The drawings are to be used as a guide only and do not constitute a contract. The drawings are to be used as a guide only and do not constitute a contract.

© ArborTech Consulting Ltd. 2021

ArborTech Consulting Ltd. 2021