PLOT	HOUSE TYPE	MAIN BRICK	FEATURE BRICK	HEADER FEATURE	ROOF TILES	TILE HANGING	FLINT	NOTES
1	5 BED	A	B	E	G	YES		*Tile Hanging to dormer in G*
2	5 BED	A	B		F		YES	
3	4 BED	C	B	E	F	YES		*Rendered Panel to arch*
4	4 BED	C	D	E	G			*Rendered Front Gable*
5	3 BED	C	B		F	YES		*Rendered Porch*
6	3 BED	A	B	E	F	YES		
7	3 BED	C	B	E	F			
8	2 BED	B	*Plinth D Details A*	E	F			*Top course of plinth in E*
9	2 BED	B	*Plinth D Details A*	E	F	YES		*Top course of plinth in E*
10	2 BED	B	*Plinth D Details A*	E	F			*Top course of plinth in E*
11	2 BED	C	D		G			
12	2 BED	C	D		G	YES		
13	4 BED	A	B	E	F	NO		*Brick Diamond detail to gables Render to front gable*

SCHEDULE OF FINISHES

MAIN BRICK A	Chelwood Yellow Stock
MAIN BRICK B	Hanson Red multi
MAIN BRICK C	Bexhill Multi
FEATURE BRICK D	Warnham Red Stock
FEATURE BRICK E	Stafford Blue
ROOF TILE F	Redland Slate Grey RICHMOND with RED RIDGE
ROOF TILE G	Redland Farmhouse Red MINI STONEWOLD with RED RIDGE
ROOF TO DORMERS AND PORCHES	Plain tiles to match main roof, with red ridge
TILE HANGING G	Plain tiles Farmhouse Red

NOTES *Bathroom and Cloaks windows to have obscured glass*

NB. All retaining walls and tops of chimneys to be constructed in Warnham Red Stock

SOFFIT & FASCIA-etc	White UPVC
WINDOWS	White UPVC

HARD LANDSCAPE

PLAIN CONCRETE PAVING SLABS

Private footpath /Access to house/-red concrete paviors

PARKING TO PLOTS 8-12
Black tarmac with countryside kerbs

PRIVATE DRIVES and PRIVATE ROAD
Cobbled paviors in burnt oak colour

PUBLIC ROAD & FOOTPATH
to WDC. specification and approval
Black tarmac with K.7 kerbs

Drop kerb DK

TIMBER FENCE
BY SPECIALIST CONTRACTOR

Close Boarded 1.8 m high fence around boundaries of Site and between Public & Private space unless otherwise indicated.

Panel fencing 1.8 m high between gardens

oooooooooo CIRCULAR DRIVEN TIMBER POST SOIL RETENTION BY SPECIALIST CONTRACTOR

SHINFIELD ROAD

"Minsmere"

NEW FOOTPATH - ACCESS TO OPEN SPACE

NEW CLOSE BOARDED FENCE

18 MIXED RURAL HEDGE New 1.8m close boarded fence

20 MIXED CLIMBERS with 40 MIXED S1, S3, S6 & S9

1.0m HIGH BRICKWALL WITH HIT&MISS FENCE ABOVE min 1.8 m HIGH

New 2.0m close boarded fence

design changes.

P	27.01.2000	TILE HANGING ADDED TO PLOT 12
N	01.12.1999	SOFT LANDSCAPING OMITTED
M	10.11.1999	LANSCAPING REVISED
L	04.11.1999	PLANTING AND BRICK TO 8,9,10 REVISED
K	21.10.1999	FEATURE BRICK PLOT 4 REVISED
J	18.10.1999	FINISHES SCHEDULE REVISED ACCESS TO GARAGES 8 TO 12 REVISED BANKS, STEPS & RAMPS ADDED
H	08.10.1999	FOOTPATH SURFACE IN FRONT OF GARAGES PLOTS 8-10 REVISED
G	29.09.1999	SAFETY BARRIER AND PICKET FENCE ADDED
F	09.09.1999	FENCE & SHARED DRIVE CORRECTED PATH TO PLOT 12 REVISED
E	16.08.1999	SLAB LEVELS & FENCE HT REV. BANKING ADDED
D	10.08.1999	BOUNDARY AND PLOT 13 FENCE SHOWN
C	02.08.1999	DRIVES AND FOOTPATHS REVISED
B	20.07.1999	MATERIALS & TREES REVISED
A	19.07.1999	LEVELS UPDATED
letter	date	revision

job
RESIDENTIAL DEVELOPMENT
Wilsford Close
READING

client
T.A.Fisher

drawing
SITE PLAN
HARD LANDSCAPING

scale 1:200
date jun.1999
sheet size A1

1312-30 P

ANDREWS KALIK ASSOCIATES
Chartered Architects
101 LONDON ROAD READING BERKSHIRE
(0118) 966966