Refer to WBC drawing HP-TG-SRWG1-DR-LS-3008 for details

Kissing gate

T254 - C1 Oak

H1010 - C2 X Cupressocyparis leylandii

T1013 - B2 Oak

T1015 - A2 Oak

T1012 - B2 Oak

T1011 - B2 Oak

T1016 - B2 Oak

T1009 - C1 Crataegus monogyna

T1017 - B2 Oak

H1004 - C2 Prunus laurocerasus

T1018 - B2 Oak

T1019 - B2 Oak

T1007 - B2 Oak

T1020 - T1021 - B2 Oak

T1006 - C1 Fraxinus excelsior

T1022 - C2 Oak

G1014 - B2 X Cupressocyparis leylandii

T1005 - B2 Oak

T1004 - B2 Oak

T1023 - B2 Oak

T1024 - B2 Aesculus hippocastanum

G1025 - B2 Oak

G1025 - B2 Oak

G1025 - B2 Oak

G1025 - B2 Oak

Fieldgate

H1003 - G2 Holly, Elm

T1002 - B2 Oak

T1026 - B2 Oak

Site entrance to be sensitively excavated where RPAs are impacted. Section of H1003 removed to facilitate site entrance.

G257 - C2 Beech

T1027 - B2 Cedar of Lebanon

T258 - A2 Oak

G257 - C2 Beech

T1028 - B2 Oak

G1029 - B2 Oak


T259 - A2 Oak

G1029 - B2 Oak

G1029 - B2 Oak

G1029 - B2 Oak

G1029 - B2 Oak




LEGEND

TREE PROTECTION FENCING & EXCLUSION ZONE

All Tree Protection Fence (TPF) shall be installed prior to any plant activity on site whatsoever, including demolition, utility installation, groundworks, and soil stripping. Once erected, all TPF will be regarded as sacrosanct, and will not be removed or altered without prior recommendation by the project arboriculturist and approval of the local planning authority.

BS5837:2012 Figure 2- barrier specification

Tree Protection Fence shall comprise of Heras type panels, well braced well braced to resist impacts by attachment to a scaffold framework that is set firmly into the ground. Once the exclusion zone has been protected by barriers and/or ground protection, construction work can commence. All weather notices may be erected on the barriers.




1 Standard scaffold poles
2 Heavy gauge 2 m tall galvanized tube and welded mesh infill panels
3 Panels secured to uprights and cross-members with wire ties
4 Ground level
5 Uprights driven into the ground until secure (minimum depth 0.6 m)
6 Standard scaffold clamps

SENSITIVE EXCAVATION

The required excavation is within retained RPA. To reduce impacts to underlying roots the excavation is to be conducted in a sensitive manner, either by use of hand-tools and air-spade where feasible or through use of an excavator with a toothless bucket and under direct supervision.

NO-DIG SURFACE

Cellular confinement system (CCS) o be used to create this area of hard surface, above the existing ground level. Topsoil to be retained. Depth of CCS to be 50-75mm for pedestrian surfaces and 100-200 for vehicular surfaces. Surface to be porous to approved details and specifications. To be installed under arboricultural supervision. **All specifications subject to engineering design**.



TREE TO BE RETAINED

TREE TO BE REMOVED

HEDGE CANOPY TO BE REDUCED
Hedge to be trimmed back from the red dashed line to the green line as indicated.

A CATEGORY TREE
B CATEGORY TREE
C CATEGORY TREE
U CATEGORY TREE

ROOT PROTECTION AREA (RPA) FOR RETAINED TREES

The original of this drawing was produced in colour- a monochrome copy should not be relied upon.

0 5 10 15 20 25m

Rev	Date	Details	Drawn
B	11/08/26	Updates to address LPA comments.	WTW
A	28/11/25	Connection to existing PRoW mitigation shown.	WTW

ACD ENVIRONMENTAL

HEAD OFFICE
Rodbourne Rail Business Centre, Grange Lane,
Malmesbury, SN16 0ES
Tel: 01666 825646

Unit 7, Godalming Business Centre, Woolsack Way
Godalming, GU7 1XW
Tel: 01483 425714

Suite 6, Crescent House, Yonge Close,
Eastleigh, SO50 9SX
Tel: 02382 026300

email: mail@acdenv.co.uk
www.acdenvironmental.co.uk

Copyright of ACD. All rights described in Chapter IV of the Copyright, Designs and Patents Act 1988 have been generally asserted: 2015. Copyright of this plan remains with ACD until all fees have been paid in full.

scheme: South Wokingham Phase 2 -SANG
client: Miller Homes & Kier Ventures Ltd
drawing: Tree Protection Plan
date: 24/07/2025
scale: 1:500@A1
dwg no: PRI24132-03B Phase - SANG Sheet 6 of 7
drawn: WTW checked: AJB